

Construction of Reinforced Soil Wall from (Ch. 124+460 to 124 +900) and Formation works (Ch. 125+180 to 125+887) along with slope stabilization in connection with New Single Line Broad Gauge Rail Link Between Rishikesh and Karanprayag (125km)

WORK PROGRAMME

Construction of Reinforced Soil Wall from (Ch. 124+460 to 124 +900) and Formation works (Ch. 125+180 to 125+887) along with slope stabilization in connection with New Single Line Broad Gauge Rail Link Between Rishikesh and Karanprayag (125km)

The work Programme is Tentative, the same may be revised on occurrence of any Physical/Financial constraint/ Force Majeure event.

#	Activity ID	Activity Name	Original Duration	Start	Finish	Resources	2026	2027	2028	2029
1	📁 RS wall Rishikesh RS wall @ Rishikesh		1024	13-Mar-26	31-Dec-28		31-Dec-28			
2	📁 RS wall Rishikesh.1 Preliminary Activities		117	13-Mar-26	08-Jul-26		08-Jul-26, RS wall Rishikesh.1 Preliminary Activities			
3	📁 A1000	Issuance of LOA	0	13-Mar-26			Issuance of LOA			
4	📁 A1010	Date of Commencement*	0	24-Apr-26			Date of Commencement*			
5	📁 A1012	Site mobilisation	45	24-Apr-26	08-Jun-26	Planning Team -Slope, Procurement Team	Site mobilisation			
6	📁 A1020	Geotechnical Survey work	45	29-Apr-26	13-Jun-26	Surveyor, Geotech Team	Geotechnical Survey work			
7	📁 A1030	Submission of Design & Drawing	45	09-May-26	23-Jun-26	Planning Team -Slope, Designer, Surveyor	Submission of Design & Drawing			
8	📁 A1040	GFC drawings	15	23-Jun-26	08-Jul-26	Client	GFC drawings			
9	📁 RS wall Rishikesh.2 Excavation work + R		780	01-Jun-26	20-Jul-28		20-Jul-28, RS wall Rishikesh			
10	📁 A1050	Soil Excavation	250	01-Jun-26	06-Feb-27	Exceution Team, Excavator, Dumper, Water Tanker, Grader	Soil Excavation			
11	📁 A1060	Hard Rock Excavation	100	01-Jun-26	09-Sep-26	Execution Team, Excavator, Dumper, Rock Breaker, Grader, Water Tanker	Hard Rock Excavation			
12	📁 A1070	Construction of Reinforced Soil Structure	330	06-Feb-27	02-Jan-28	Excavator, Dumper, Grader, Rock Breaker, ROC Drilling, Shotcrete machine, Execution Team, Compactor	Construction of Reinforced Soil Structure			
13	📁 A1080	Compaction of Blanket material	290	04-Oct-27	20-Jul-28	Water Tanker, Execution Team, Compactor	Compaction of Blanket mat			
14	📁 RS wall Rishikesh.3 Turfing work followe		1000	13-Mar-26	07-Dec-28		07-Dec-28,			
15	📁 A1100	Laying of Jute Geo Mat	15	13-Mar-26	28-Mar-26	Execution Team, Tractor	Laying of Jute Geo Mat			
16	📁 A1110	Drilling and Grouting of SN Type Bolt	90	18-Mar-26	16-Jun-26	ROC Drilling, Grouting Machine, Execution Team, Concret	Drilling and Grouting of SN Type Bolt			
17	📁 A1120	Drilling and Grouting of SDA Anchor	90	16-Jun-26	14-Sep-26	Execution Team, ROC Drilling, Grouting Machine, Concret	Drilling and Grouting of SDA Anchor			
18	📁 A1130	Installation of wire mesh	90	26-Jun-26	24-Sep-26	Execution Team	Installation of wire mesh			
19	📁 A1140	Construction of Gabion wall	60	26-Jun-26	25-Aug-26	Crane, Tractor, Execution Team	Construction of Gabion wall			
20	📁 A1150	Subsurface Drainage Hole	210	11-May-28	07-Dec-28	Execution Team, Drilling Machine	Subsurface			
21	📁 A1160	Shotcrete work	100	17-May-26	25-Aug-26	Shotcrete Machine, Execution Team	Shotcrete work			
22	📁 A1170	Perucssion, Drilling of Holes/Grout Holes (dia:50-65mm)	30	15-Sep-26	15-Oct-26	Execution Team, Drilling Machine	Perucssion, Drilling of Holes/Grout Holes (dia:50-65mm)			
23	📁 RS wall Rishikesh.4 Other allied works		31	30-Nov-28	31-Dec-28		31-Dec-			
24	📁 A1180	Other Finishing activities	30	30-Nov-28	30-Dec-28		Other Fir			
25	📁 A1190	Handing over of site to client	0		31-Dec-28		Handing			

MACHINERY MOBILISATION PLAN

Machinery Mobilisation Plan

S.no	Machinery Description	UOM	Activity	No of units/per month															
				Jun-26	Jul-26	Aug-26	Sep-26	Oct-26	Nov-26	Dec-26	Jan-27	Feb-27	Mar-27	Apr-27	May-27	Jun-27	Jul-27	Aug-27	Sep-27
1	Excavator	No	A1050 , A1060, A1070, A1180	8	8	8	8	8	8	8	8	8	4	4	4	4	2	2	2
2	Dumper	No	A1050 , A1060, A1070, A1180	16	16	16	16	16	16	16	16	16	8	8	8	8	8	8	8
3	Rock Breaker	No	A1060, A1070	2	2	2	2	1	1	1	1	1	1	1	1	1	1	1	1
4	Grader	No	A1050, A1060, A1070	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
5	ROC Drilling	No	A1070, A1110, A1120	-	-	-	-	-	-	-	-	3	3	3	3	3	3	3	3
6	Shotcrete Mach	No	A1070	-	-	-	-	-	-	-	-	2	2	2	2	2	2	2	2
7	Concrete Mixer	No	A1110, A1120	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
8	Grouting Machin	No	A1110, A1120	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9	Compactor	No	A1080, A1070	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10	Tractor	No	A1100, A1140	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
11	Crane	No	A1140	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12	Water Tanker	No	A1050, A1060, A1080	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2
13	Water Pump	No	Overall	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6

1. The same may be read in reference to the Work Programme.

2. The Machinery Mobilisation Plan is tentative and the same may be revised on occurence of any Physical/Financial Constraint or Force Majeure Event.

Machinery Mobilisation Plan

S.no	Machinery Description	UOM	Activity	No of units/per month														
				Oct-27	Nov-27	Dec-27	Jan-28	Feb-28	Mar-28	Apr-28	May-28	Jun-28	Jul-28	Aug-28	Sep-28	Oct-28	Nov-28	Dec-28
1	Excavator	No	A1050 , A1060, A1070, A1180	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2
2	Dumper	No	A1050 , A1060, A1070, A1180	8	8	8	8	8	8	4	4	4	4	4	4	4	4	4
3	Rock Breaker	No	A1060, A1070	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
4	Grader	No	A1050, A1060, A1070	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
5	ROC Drilling	No	A1070, A1110, A1120	3	3	3	3	3	3	3	3	3	3	3	3	1	1	1
6	Shotcrete Mach	No	A1070	2	2	2	2	1	1	1	1	1	1	1	1	1	1	1
7	Concrete Mixer	No	A1110, A1120	1	1	1	1	1	1	1	1	3	3	3	3	3	3	3
8	Grouting Machin	No	A1110, A1120	-	-	-	-	-	-	-	3	3	3	3	3	3	3	3
9	Compactor	No	A1080, A1070	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
10	Tractor	No	A1100, A1140	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
11	Crane	No	A1140	-	-	-	-	-	-	-	-	-	-	-	1	1	1	1
12	Water Tanker	No	A1050, A1060, A1080	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2
13	Water Pump	No	Overall	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6

1. The same may be read in reference to the Work Programme.

2. The Machinery Mobilisation Plan is tentative and the same may be revised on occurence of any Physical/Financial Constraint or Force Majeure Event.

MANPOWER MOBILISATION PLAN

Manpower Mobilisation Plan													
S.no	Manpower Description	UOM	No of units/per month										
			Mar-26	Apr-26	May-26	Jun-26	Jul-26	Aug-26	Sep-26	Oct-26	Nov-26	Dec-26	Jan-27
1	Project Manager	No	1	1	1	1	1	1	1	1	1	1	1
2	Site Engineer	No	-	-	-	4	4	4	4	4	4	4	4
3	Supervisor	No	-	-	-	6	6	6	6	6	6	6	6
4	Planning Engineer	No	1	1	1	1	1	1	1	1	1	1	1
5	Billing Engineer	No	-	-	-	1	1	1	1	1	1	1	1
6	Quality Team	No	-	-	-	1	1	1	1	1	1	1	1
7	Safety Team	No	-	-	-	1	1	1	1	1	1	1	1
8	Site Support Team	No	1	1	1	1	1	1	1	1	1	1	1

1. The Manpower Mobilisation Plan comprises of the Planning Team / Execution Team as per Work Programme.
2. The Manpower Mobilisation Plan is tentative and same may be revised on occurrence of any Physical/Financial constraint /Force Majeure event.

			Manpower Mobilisation Plan											
S.no	Manpower Description	UOM	No of units/per month											
			Feb-27	Mar-27	Apr-27	May-27	Jun-27	Jul-27	Aug-27	Sep-27	Oct-27	Nov-27	Dec-27	Jan-28
1	Project Manager	No	1	1	1	1	1	1	1	1	1	1	1	1
2	Site Engineer	No	4	4	4	4	4	4	4	4	4	4	4	4
3	Supervisor	No	6	6	6	6	6	6	6	6	6	6	6	6
4	Planning Engineer	No	1	1	1	1	1	1	1	1	1	1	1	1
5	Billing Engineer	No	1	1	1	1	1	1	1	1	1	1	1	1
6	Quality Team	No	1	1	1	1	1	1	1	1	1	1	1	1
7	Safety Team	No	1	1	1	1	1	1	1	1	1	1	1	1
8	Site Support Team	No	1	1	1	1	1	1	1	1	1	1	1	1

1. The Manpower Mobilisation Plan comprises of the Planning Team / Execution Team as per Work Programme.
2. The Manpower Mobilisation Plan is tentative and same may be revised on occurrence of any Physical/Financial constraint /Force Majeure event.

			Manpower Mobilisation Plan										
S.no	Manpower Description	UOM	No of units/per month										
			Feb-28	Mar-28	Apr-28	May-28	Jun-28	Jul-28	Aug-28	Sep-28	Oct-28	Nov-28	Dec-28
1	Project Manager	No	1	1	1	1	1	1	1	1	1	1	1
2	Site Engineer	No	4	4	4	4	4	4	4	4	4	4	4
3	Supervisor	No	6	6	6	6	6	6	6	6	6	6	6
4	Planning Engineer	No	1	1	1	1	1	1	1	1	1	1	1
5	Billing Engineer	No	1	1	1	1	1	1	1	1	1	1	1
6	Quality Team	No	1	1	1	1	1	1	1	1	1	1	1
7	Safety Team	No	1	1	1	1	1	1	1	1	1	1	1
8	Site Support Team	No	1	1	1	1	1	1	1	1	1	1	1

1. The Manpower Mobilisation Plan comprises of the Planning Team / Execution Team as per Work Programme.
2. The Manpower Mobilisation Plan is tentative and same may be revised on occurrence of any Physical/Financial constraint /Force Majeure event.